

**PROJECT FACT SHEET  
OPERATIONS AND MAINTENANCE**

**PROJECT NAME AND STATE:** Tionesta Lake, PA - Campground Upgrades

**LOCATION AND DESCRIPTION:** Project is located on Tionesta Creek, 1.25 miles above the junction of creek with the Allegheny River, about 76 miles northeast of Pittsburgh, Pennsylvania. The dam is an earth-fill structure with uncontrolled saddle spillway and tunnel outlet works. The project was completed and placed in operation in 1941. The work provides for continuation of campground upgrades begun in FY 2002.

<b>TOTAL PROJECT COST:</b>	\$1,768,000
<b>Total Federal Cost:</b>	\$1,768,000
<b>Total Non-Federal Cost:</b>	\$          0

**NON-FEDERAL SPONSOR:** N/A

**CURRENT STATUS:** Phase I of a contract for upgrading the Tionesta Recreation Area Campground to include electrification, sewer and water hookups was completed in November 2002 for \$636,000. The Phase II contract was awarded in July 2003 for \$687,000 and is scheduled for completion in April 2004.

**AUTHORIZATION:** Flood Control Acts of 1936 and 1938 for flood control, low water regulation and recreation; Flood Control Act of 1944 for construction, operation and maintenance of recreation facilities.

**CONGRESSIONAL INTEREST:** Peterson (PA-5)

**POC:** James Kelly, Project Manager, (412) 395-7169

August 2003