

North Park Lake Aquatic Ecosystem Restoration Project
Project Update Sheet
23-Jul-10

Project: North Park Lake Aquatic Ecosystem Restoration Project - Section 206
USACE - Pittsburgh District

Sponsor: Allegheny County, PA

Total Projected Cost: \$16 million

Federal Portion: \$5 million - capped

Contracts: Phase I Sediment Removal - Federal Contract
Charles J. Merlo - \$4 million base - Includes:
75,000 cy of sediment removal (North Fork Arm)
Diversion Channels, Fish Habitat, Shoreline Plantings
Options for additional 75,000 cy of removal

Site Preparation Contract - Allegheny County
Allison Park Contractors, Inc.
Site preparation, fill management and wetland protection barrier

Phase II Sediment Removal - Allegheny County
Bids opened 5/26/10 Low Bidder - Merlo
165,000 cy of sediment removal (Pine Creek Arm)
Fish Habitat Placement
Options for additional 75,000 cy of removal

Total Sediment Removal - 315,000 cy

Status: Phase I sediment removal ongoing.
35,000 cubic yards of sediment removed as of 7/23/10
Site preparation work completed.
Wildwood Disposal Site near completion.

Project Completion: Work in the lake to be completed and lake allowed to refill in May 2011.

Website: http://www.lrp.usace.army.mil/pm/north_park.htm